

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- Phase IX- Adilabad District Package No. AP.IX 01 LB 01 –
"Construction of bridge @ 0/650Km on R/f Ankoli to Chichughat,
Construction of bridge @ 8/2 to 8/4 Km on R/f Adilabad to Pippaladhari in
Adilabad District" – Granting Extension of Agreement Time from 20/3/2012 to
30/06/2012 for a period of 103 days without penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 924

Dated: 26-05-2012.
Read the following:-

- 1) G.O.Rt.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W15/DEE.IV/
PMGSY/Ph.IX/ADB/EOAT/2011-12, Dt.27-4-2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time from 20/3/2012 to 30/06/2012 for a period of 103 days without penalty as the delay is not attributed by the Contractor, the delay is due to rainy season in respect of work "Construction of bridge @ 0/650Km on R/f Ankoli to Chichughat, Construction of bridge @ 8/2 to 8/4 Km on R/f Adilabad to Pippaladhari in Adilabad District" under PMGSY Phase IX package No.AP.IX 01 LB 01.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR),Adilabad District.
Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.